

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
Fourth QUARTER, CY 2019

Province, City or Municipality: BUHI

Purpose	Location		Total Cost	Date Started	Target Competition Date	Project Status		No. of Extension, if any	Remarks
						% of Completion	Incurred to Date		
Installation of Level 2 Potable Water	Dela Fe, Salvacion, Cabatuan and Tamo	P	7,000,000.00	1/13/2017	-	80.85%	5,647,505.91		suspended
Installation of Level 2 Potable Water	Tambo and Burocbusoc	P	3,000,000.00	3/30/2017	-	80%	2,393,559.57		suspended
Installation of Level 2 Potable Water	Labawon, Buhi, CS	P	3,000,000.00	4/27/2017	-	89.47%	2,677,830.35		suspended
Construction of Community Fish Landing	Cabatuan, Buhi, Cam	P	3,000,000.00	10/3/2017	-	100%	2,992,008.77		
Rahabilitation/Improvement of Sitio Pocoy	Salvacion, Buhi, CS	P	453,756.88	3/2/2016	1/15/2019	100.00%	328,191.65		
Rahabilitation/Improvement of Sitio Itbog Falls	Sta. Cruz, Buhi CS	P	1,107,550.00	3/2/2016	12/7/2018	100.00%	1,044,233.91		
Rahabilitation/Improvement of Mountain of Baybay Falls at Brgy. Ipil	Ipil, Buhi, CS	P	995,296.43	3/2/2016	12/7/2018	100.00%	995,296.43		
Contruction of Rural Health Unit Building at LGU-BUHI	San Buena, Buhi, CS	P	5,000,000.00	4/30/2019	-	30%	1,501,902.83		
Concreting of FMR with Drainage Canal	San Vicente, BCS	P	13,506,000.00	10/3/2018	10/22/2018	100%	13,498,033.73		
Local Access Road(Local Road Upgrading)	Labawon, Buhi, CS	P	7,402,168.00	10/3/2018	4/17/2019	100%	7,387,240.75		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

 ELY Z. YAPAN
 Local Budget Officer

 SHARLENE C. CUSTODIO
 Local Accountant

 MARGARITA M. AGUINILLO
 Local Chief Executive